

B-Mobile Services

Sl.no	Site Name	Dzongkhag	Expected date of completion	Geogs Covered
1	Gangzur	Lhuntse	comissioned	Gangzur
2	Thonphu	Pema Gatshel	comissioned	Dungmin& Chongshing
3	Redingla	Pema Gatshel	comissioned	Chimung & kengkhar
4	Jomo tshangkha	S/Jongkhar	comissioned	Langchenphu
5	Tenjyry	Sarpang	Comissioned	Singye & Dekeling
6	Dungphu	Pema Gatshel	comissioned	Decheling, Norbugang, Yangbari
7	Dovan	Sarpang	comissioned	Dovan
8	Samrang	S/Jongkhar	Sep-10	Samrang
9	Lauri	S/Jongkhar	Sep-10	Lauri
10	Serthig	S/Jongkhar	Sep-10	Serthig
11	Thajong	Zhemgang	comissioned	Shingkar & Bardo
12	Phawa	Zhemgang	comissioned	Phangkar & Goshing
13	Remeya	Zhemgang	comissioned	Kheng buli, Trong
14	Awangjepu	T/Gang	10-Sep	Thrimshing, Kangpar
15	Laya	Gasa	To be commissioned soon	Laya
16	Lingshi	Thimphu	Sep-10	Lingshi
17	Sakteng	T/Gang	comissioned	Sakteng
18	Merak	T/Gang	comissioned	Merak
19	Soe	Thimphu	Sep-10	Soe
20	Naro	Thimphu	comissioned	Naro
21	Ganglapong	Lhuntse	Aug-10	Jarey & Ganglapong
22	Thangrong	Mongar	Sep-10	Thangrong
23	Chokortoe	Bumthang	Comissioned	Chokortey
24	Lunana	Gasa	Yet to be commissioned	Lunana

The above geogs are connected with mobile services under the first phase of the **“Universal Service Program”**. This program has been co-funded by the Office of Bhutan InfoComm and Media Authority (BICMA) through its **Universal Service Fund**, established under the provision of the Bhutan Information, Communications and Media Act 2006.

Total cost of the Project is **Nu. 282.50 Million**. BTL contributed **Nu. 141.25 Million** and the remaining **Nu. 141.25 Million** have been contributed by BICMA as USF grant.